GOVERNMNET OF ANDHRA PRADESH

ABSTRACT

Water Resources Department – Excavation of Duggarajapatnam Feeder Channel from Right Side Channel under Swarnamukhi Barrage system in Vakadu Mandal of SPSR Nellore District" Stage-I Revised Administrative sanction for an amount of Rs.116.00 Lakhs – Orders - Issued.

WATER RESOURCES (Projects-II) DEPARTMENT

G.O.RT.No. 169 **Dated: 05-03-2018**

Read the following:

1) G.O.Rt.No.630, I & CAD (Medium Irrigation) Department, dated:05.06.2010.
2) From the Chief Engineer(P), Ongole Lr.No.CE&DWRO/PKM DIST/OGL/DEE2/AEE2/MI/Vol. dated: 08.11.2017.

-------XXXX--------

ORDER:-

In the reference 1st read above, the Government had accorded administrative approval for Excavation of Duggarajapatnam Feeder Channel from Right Side Channel under Swarnamukhi Barrage system in Vakadu Mandal of SPSR Nellore District for an amount of Rs.65.00 Lakhs.

2) In the reference 2nd read above, the Chief Engineer(P), Ongole has stated that, the Engineer-In-Chief(Medium) has accorded technical sanction for Rs.65.00 Lakhs vide Proceedings dated:23.04.2011. The above work was entrusted to Sri.Venkateswara Constructions, Nellore vide Agreement No.22 SE/2011-12, dated:12.10.2011. Due to land acquisition problem the agency had not commenced the work. Due to delay in handing over site to the agency, Government had given permission to cancel the above work vide Memo No.46345/Projects-II/A2/2015, dated:26.12.2015 and accordingly the SE, IC, Nellore has cancelled the above work vide SE, IC, Nellore Proceedings dated:27.05.2016. The land plan schedules were subsequently submitted to the Revenue authorities and the Land Acquisition is under progress. The land acquisition amount was considerably increased due to new land acquisition act. Meanwhile the SE, IC, Nellore has inspected the proposals on 22.08.2017 and submitted that the change of canal alignment is necessitated subsequently to overcome the objection raised by the local ayacutdars and hence the number of structures are increased. Finally the Chief Engineer (P), Ongole has requested for according revised administrative sanction Rs.2,10,50,000/-.

3) The Government after careful examination of the proposal hereby accord Stage-I Revised Administrative sanction for an amount of Rs.116.00 Lakhs (Rupees one hundred sixteen lakhs only) for the work of Excavation of Duggarajapatnam Feeder Channel from Right Side Channel under Swarnamukhi Barrage system in Vakadu Mandal of SPSR Nellore District.

4) The above expenditure is debitable under Head of Account "4701- Capital outlay on Medium Irrigation - 03 Medium Irrigation – Commercial MH 170-Swarnamukhi Project – GH (11) State Development Schemes - SH(26) Dam and Appurtenant works - 530 Major works-531 Other Expenditure".

5) The Chief Engineer (P), Ongole shall take necessary action accordingly.

6) This order issues with the concurrence of Finance (FMU-W.R.I) Department, vide their U.O.No.47027/47/(FMU-WRD.I)/2017, dated:12.02.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR

SECRETARY TO GOVERNMENT

To:

The Chief Engineer (P), Ongole.

Copy to:

The P.S to Hon'ble Minister (WRD).

The P.S. to Secretary to Govt., (WRD).

The Accountant General, A.P. Hyderabad
The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.
The Finance (FMU-W.R.I) Department.
Sf/Sc.

// FORWARDED::BY ORDER //

SECTION OFFICER